

HARBOR PROJECT STATUS

Work on Kewaunee Harbor is resuming the week of March 6. June 1 is our completion date. Work done last year includes: all seawalls installed with 30% of the tiebacks (which secure walls to land). This Spring we will finish the installation of all tiebacks, install caps and ladders on seawalls, rehab exterior of lighthouse, landscaping/electrical/storm sewer/walkways/lighting on adjacent park, and move the tug Ludington back in place. The total cost is \$4.2M paid entirely by a State of Wisconsin grant! We are also exploring additional harbor improvements depending on grant availability and the availability of local matching funds or in-kind services. The Spirit of the Lakeshore is rising ever higher!